

# Rebuild Progress Review


Health Commission March 15, 2016





San Francisco Department of Public Health


#### SUMMARY CRITICAL PATH SCHEDULE



#### LICENSING AND PATIENT MOVE

				_				
(CDPH Licensing & F	Patient Move)			Da	ta Da	te: 07-	Mar-	16
Start	Finish	Qtr 1, 2016			Qtr 2, 2016		16 Jul	
		Tall	165	Ividi	VAI	May	Cum	
08-Mar-16	09-Mar-16			0				
02-May-16	06-May-16							
	06-May-16					\$		
Patient Move								
30-Mar-16	30-Mar-16				ļ			
09-Apr-16	09-Apr-16				ļ			
16-May-16	20-May-16							
	21-May-16*					\$		
						<u> </u>	<u> </u>	
	(CDPH Licensing & F Start  08-Mar-16  02-May-16  30-Mar-16  09-Apr-16	08-Mar-16 09-Mar-16 02-May-16 06-May-16 06-May-16 30-Mar-16 30-Mar-16 09-Apr-16 09-Apr-16	Start   Finish   Gan	Start   Finish   Otr 1, 201   Ian   Feb	Start   Finish   Otr 1, 2016   Image	Start   Finish   Qtr 1, 2016   an   Feb   Mar   Apr	Start   Finish   Qtr 1, 2016   Qtr 2, 2016	Start   Finish   Qtr 1, 2016   Qtr 2, 2016

#### TRANSITION ORIENTATION AND TRAINING



### LICENSING PREPAREDNESS

Dates	Preparedness
February 3, 2016	Day in the Life (Lite)
February 8-10, 2016	Mock Survey

### LICENSING FINDINGS

Feb 22-26 Findings	Descriptions
Board of Pharmacy Survey	The Board of Pharmacy survey conducted on March 8, 2016 (1) 20 additional crash carts needed (2) 216 additional infusion pumps needed  Receiving license on March 28 <sup>th</sup> Stocking and moving medication first week of April
Dialysis machine set up and testing	Six dialysis machines must be set up and tested for 30 days. Set up and testing completion planned for the end of April (before CDPH returns).

## **CONSTRUCTION BUDGET**

	Budget	Expenditures/ Encumbrances as of 1/31/16	% Expended/ Encumbered	Forecast
Purchase, Construction				
& Mobilization	\$680.5 M	\$675.5M	99%	\$680.5 M
Project Control	\$189.7 M	\$183.5 M	97%	\$189.7 M
Other Program Costs	\$9.3 M	\$.165 M	2%	\$9.3 M
Finance Costs	\$7.9 M	\$3.9 M	50%	\$7.9 M
Total	\$887.4 M	\$863.2 M	98%	\$ 887.4 M

<sup>\*</sup> Finance Cost include Underwriter's discount, cost of issuance, GO oversight committee fee, Controller's audit fee

## **BOND SALES**

	1st Bond Sale	2nd Bond Sale	3rd Bond Sale	4th Bond Sale	Total
	March 2009	March 2010	August 2012	January 2014	
% Rate	4.34%	3.34%	2.71%	3.35%	
Budget	\$ 131.7 M	\$ 294.7 M	\$ 251.1 M	\$ 209.9 M	\$ 887.4 M
Expended/ Encumbered	\$ 130.4 M	\$ 293.9 M	\$ 245.2 M	\$193.6 M	\$ 863.2 M
% Expended/	Ş 130.4 IVI	Ş 293.9 IVI	۶ 243.2 IVI	\$1 <i>9</i> 3.0 W	\$ 803.2 W
Encumbered	99%	99.7%	98%	93%	98%