



University of California
San Francisco

UCSF Research and Academic Building at Zuckerberg San Francisco General Hospital and Trauma Center

Michael Bade
Associate Vice Chancellor
Campus Architect
University of California, San Francisco

October 2, 2018



Site Plan:



Timeline

LDDA Approved (Complete)	Q1 2018
Site Investigation Activity & Project Criteria (Complete)	Q1 2018
Procure Design & Construction Team (In Progress)	Q1 to Q3 2018
Schematic Design	Q3 to Q4 2018
Prepare Completed Documents for Approval	Q2 2019
Governing Bodies Approval	Q2 2019
Road Improvements Construction	Q3 2019 to Q2 2020
New Building Construction	Q3 2019 to Q1 2022
Move – In	Q2 2022

UCSF